

PRINCE GEORGE COUNTY

July 12, 2016 – Monthly Report

MAINTENANCE	
--------------------	--

Prince George Area Headquarters monthly maintenance report for the month of June.

- Performed debris/litter cleanup and repaired signs from various primary and secondary roads.
- Picked up Adopt A Highway bags at various locations throughout the county.
- Pothole patching performed at various locations throughout the county.
- Cleaned ditches along Routes 648 (Clary Road), and 625 (Hines Rd.).
- Ditch cleaning and shaping performed where a vehicle ran off the road on Route 625 (Arwood Rd.).
- Machined shoulders along Routes 616 (Pole Run Rd.) at bridge washout, 658 (Lone Oak Mill Rd.), 609 (Old Stage Rd), 646 (Halls Farm Rd.), and 301 (S. Crater Rd.).
- Repaired ditch erosion on Route 301 (S. Crater Rd.) Additional work will be performed.
- Removed tree debris from roadway on Route 616 (Pole Run Rd.) due to storm.
- Removed loose gravel debris from Route 611 (Lebanon Rd.).
- Performed pavement repairs on Routes 1303 (Manchester Dr.) and 1328 (Esposito Pl.).
- Installed driveway pipe on Allin Road.
- Performed Tree trimming for sight distance along Route 725 (River Road) and Route 625 (Hines Road).
- Assisted City of Richmond with storm cleanup.
- Mowing operations continue throughout the County.

LAND DEVELOPMENT & PERMITS	Paul Hinson
---------------------------------------	--------------------

Plans with outstanding comments or under review (Activity within last 90 days)

- Loves Travel Stops and Country Store, SR 156 (Prince George Dr.) and US 460 – Chapter 527 traffic study submitted for review on 5-16-16 and comments issued on 6-13-16.
- Pomplin Truck Terminal – Site Plan, SR F-330 (N. Normandy Dr.), Route 125 (Timber Rd.) – Site plan submitted for proposed truck parking area on 5-25-16 and comments issued on 6-9-16.

Plans approved

- None

Other

- None

LUP Permits Issued and Completed

Permit Number	Permittee	Prince George County	Permit Issuance Date	Permit Completion Date
57909	Verizon South, Inc.	74	5-27-16	
57911	County of Prince George	74	6-1-16	
57914	County of Prince George	74	6-7-16	
57925	Tiffany H. Christmas	74	6-17-16	
57920	American Timberland Company	74	6-10-16	6-10-16
57921	American Timberland Company	74	6-10-16	6-10-16
57771	County of Prince George	74	6-10-15	6-14-16
57842	Jason Dancy	74	12-18-15	6-23-16

CONSTRUCTION **Ron Hobson, P.E.**

UPC 107975 / Order J30 /Project: (NFO) 9999-964-611, N501

Contractor: Allan Myers VA Inc.
Name: I-95 NB/I85 NB Restore Existing Pavement
CM: Smith
Fixed Completion Date: 8-16-2016
Description: Began on 6-12-16

UPC 104467 / Order D42 /Project: (FO)0295-964-264,N501 (Prince George, Henrico, Chesterfield, Hopewell)

Contractor: Branscome
Name: Interstate 295 Patching and Paving Overlay
CM: Archer
Fixed Completion Date: 10/31/16
Description: Patching and paving overlay southbound lanes
Comments: Patching Sub-Contractor (Curtis) has completed patching the concrete pavement on the project. THMACO has been completed on the project. Paving operations continue and paving has been completed down to Route 10 interchange. Many operations will potentially be going on night and day through the summer months.

UPC 107812 / Order404 /Project: ST4D-026-F16 (Prince George)

Contractor: Whitehurst
Name: Surface Treatment Schedule
CM: Bondurant
Fixed Completion Date: 10/28/16
Description: Resurfacing of various routes in Prince George County.
Comments: Contractor will begin surface treatment operations in late to mid-July. Patching is complete.

UPC 107844 / Order409 /Project: PM4D-026-F16 (Prince George)

Contractor: Allan Myers

Name: Plant Mix Schedule
CM: Bondurant
Fixed Completion Date: 10/28/16
Description: Resurfacing of various routes in Prince George County.
Comments: Contractor will begin paving operations in mid-August.

UPC 101030 / Order G83 /Project: (NFO) 0036-123-257,M501 (Petersburg, Hopewell, Prince George)

Contractor: Blakemore Construction
Name: Routes 36 (E. Washington St.) and 645 (Puddledock Rd.) intersection improvements
CM: Archer
Fixed Completion Date: 7/1/16
Description: Signal upgrades and left turn lane extension
Comments: Puddledock: This location has been completed and a partial acceptance granted.
Crater: The signals are operational and have been inspected. Currently in the signal test period for this project and expected to be completed by FCD July 1st.

UPC 98140 / ASD /Benjamin Harrison Bridge Elevator installation (Prince George)

Contractor: PCL
Name: BHB Elevator Replacements
CM: Archer
Fixed Completion Date: N/A
Description: Remove old elevators and install new elevators and enclosed shaft.
Comments: Contractor has been working through submittals and currently has the elevators in fabrication in Germany. Contractor plans to begin the demo and removal of the existing elevators as soon as the "time of year" restrictions for the falcon are lifted; roughly June 15th. The project will start working with periodic lane closures starting July 18th. Detours will be needed later in the project but minimum of 7 days notice from Contractor is required for detour.

TRAFFIC STUDIES/SPECIAL REQUESTS

- A request for a roundabout study at Routes 106 (Courthouse Rd.) and 630 (Bull Hill Rd.) is under review. The intersection is also being reviewed for safety measures that can be implemented. Residency received draft study on 6/23/16 sealed study has not been released yet.
- A request to reduce the speed limit on Route 35 (Courtland Rd.) near the intersection of Route 638 (Templeton Rd.) due to bus traffic has been reviewed. This area does not warrant a reduction in speed as road geometry and sight distance are adequate near the intersection.
- A request for truck restriction to Route 603 (Baxter Rd.) is under review. Traffic study on hold until after utility work has been completed.
- Traffic Engineering is re-evaluating the previous Rives Road study. At this time, no additional recommendations have been received.