

PRINCE GEORGE COUNTY
August 9, 2016 – Monthly Report

MAINTENANCE

Prince George Area Headquarters monthly maintenance report for the month of July.

- Performed debris/litter cleanup and repaired signs from various primary and secondary roads.
- Pothole patching performed at various locations throughout the county.
- Mowing along various routes for sight distance. Completed round of secondary mowing.
- Ditch cleaning at various locations throughout the county.
- Removed hazardous trees along various secondary roads.
- Performed drain cleaning along various secondary roads.
- Repaired erosion along several secondary roadways.
- Re-established grades on Prince George Drive along the frontage of Manning Trailer Park.
- Excavated and properly installed drainage system at 4281 Cedar Creek Lane.
- Shoulder repair along Gravelbrook Road and S. Crater Road.
- Paved around manhole riser along Holler Berry Lane.
- Repair/replace pipes at 5575 Willow Hill Road

LAND DEVELOPMENT & PERMITS

Paul Hinson

Plans with outstanding comments or under review (Activity within last 90 days)

- Luca's Restaurant – SR 106, Courthouse Road – Site plan submitted for proposed restaurant on Courthouse Road on 7-27-16 for review.

Plans approved

- None

Other

- None

LUP Permits Issued and Completed

Permit Number	Permittee	Prince George County	Permit Issuance Date	Permit Completion Date
57930	Columbia Gas of Virginia	74	7-14-16	
57931	Columbia Gas of Virginia	74	7-14-16	
57698	Comcast Communications	74	1-23-15	7-13-16
57666	Neil W. & Keri R. Jernigan	74	10-8-14	6-30-16

Ron Hobson, P.E.

CONSTRUCTION**UPC 107975 / Order J30 /Project: (NFO) 9999-964-611, N501**

Contractor: Allan Myers VA Inc.
Name: I-95 NB/I85 NB Restore Existing Pavement
CM: Smith
Fixed Completion Date: 9-4-2016
Description: Project has completed ahead of schedule.

UPC 104467 / Order D42 /Project: (FO)0295-964-264,N501 (Prince George, Henrico, Chesterfield, Hopewell)

Contractor: Branscome
Name: Interstate 295 Patching and Paving Overlay
CM: Archer
Fixed Completion Date: 10/31/16
Description: Patching and Paving Overlay Southbound lanes
Comments: Paving operations continue and paving has been completed down to Rte. 10 interchange. Many operations will potentially be going on night and day through the summer months.

UPC 107812 / Order404 /Project: ST4D-026-F16 (Prince George)

Contractor: Whitehurst
Name: Surface Treatment Schedule
CM: Bondurant
Fixed Completion Date: 10/28/16

Description: Resurfacing of various routes in Prince George County.
Comments: Contractor will begin surface treatment operations in mid to late August. Patching is complete.

UPC 101030 / Order G83 /Project: (NFO) 0036-123-257,M501 (Petersburg, Hopewell, Prince George)

Contractor: Blakemore Construction
Name: Route 36 and Puddledock Rd intersection improvements
CM: Archer
Fixed Completion Date: 7/1/16
Description: Signal Upgrades and Left Turn lane extension
Comments: Project is complete

UPC 98140 / ASD /Benjamin Harrison Bridge Elevator installation (Prince George)

Contractor: PCL
Name: BHB Elevator Replacements
CM: Archer
Fixed Completion Date: N/A
Description: Remove old elevators and install new elevators and enclosed shaft.
Comments: Contractor has been working through submittals, and currently has the elevators in fabrication in Germany. Contractor is currently working with single lane closures.

UPC 107844 / Order409 /Project: PM4D-026-F16 (Prince George)

Contractor: Allan Myers

Name: Plant Mix Schedule

CM: Bondurant

Fixed Completion Date: 12/02/16

Description: Resurfacing of various routes in Prince George County.

Comments: Contractor will begin paving operations in late September to mid-October

TRAFFIC STUDIES/SPECIAL REQUESTS

- The draft study results for a roundabout study at Routes 106 (Courthouse Rd.) and 630 (Bull Hill Rd.) has been completed. VDOT is going to evaluate two additional alternatives including a traffic signal (if warranted) and provide the best alternative for each location based on operational and safety benefits. This new task order is expected to be completed in mid-October.
- A request for No Thru Truck Restriction for Route 607 (Butler Branch Rd.) has been reviewed. At this time, a restriction is not recommended. Truck traffic on this route is minimal and appears to be servicing the businesses and other local interests in the area.
- A request to reduce the speed limit on Route 35 (Courtland Rd.) near the intersection of Route 638 (Templeton Rd.) due to bus traffic has been reviewed. Speed reduction is not recommended at this time. Road geometry and sight distance are adequate.
- A request for a No Thru Truck Restriction for Route 603 (Baxter Rd) has been placed on hold until the utility work has been completed.
- Traffic Engineering is conducting a speed study on Route 684 (Fine St.) in Prince George County. The study has been finalized and a speed reduction of 5MPH has been approved. The new posted speed will be 30MPH. Currently, the residency is waiting for all required approvals prior to posting.