"Internet for All Benzie County" (IFA-BC)—Reported **Sept 2023 Invoice status report:** Once construction starts the status reports will start to include township and road level construction activities. **ROBIN application:** Meeting with MIHI regarding details of final agreement Sept 18, 11:30am. As soon as the details can be released, we will send an update to the administration.

Efforts continue:

- 1. Inland township:
 - a. is reviewing easement and lease to host a CCC fiber distribution center and inventory yard.
 - b. CCI has been contracted to create the design and deliver a permit package for this route.
 - i. MDOT, 2 permits for BCRC (north of US31 section and south of US31 section)
- 2. 911 Frankfort tower.
 - a. Submitted total cost estimate \$451K.
 - b. CCI has been contracted to create the design and deliver a permit package for this route.
 - i. Estimated to be completed by Oct 1, 2023
 - ii. MIDOT and BCRC.
- 3. Missed attending Crystal Lake Township meeting. Will attend this month. (Illness)
- 4. Will need to put together a package for Village of Frankfort. To bring Fiber downtown.
- 5. Open Access
 - a. Have met with PFN working on updates to MSA and they will participate in 911 fiber build.
 - i. Working out agreements for dark fiber, leased IRU fibers, leasing of transport, leasing of DIA, and terms for shared construction.
 - b. Have met with Mercury Broadband. Another meeting is scheduled for late September.
 - i. Topics open for discussion typically are agreements for dark fiber, leased IRU fibers, IRU associated with second conduit, leasing of transport, leasing of DIA, and terms for shared construction.
 - c. Have met with 186 networks. Continuing discussion.
 - i. Topics under discussion are access to dark fiber, Point to Point, and DIA.
 - d. Have met with Eclipse twice. Provided an MSA template. Will met again in September.
- 6. Attended August EDC meeting.
- 7. Reviewed ROBIN provider agreement template and submitted no comments.
- 8. Attended multiple BEADs webinars. Nothing new to report.
- 9. Postponed building along M-115 to Frankfort until permit is issued.
 - a. MDOT Permit should be filed late September.
 - b. New anticipated construction to start Oct 1, 2023
- 10. EDC setting up a meeting between Eclipse, CCC, EDC, and County. Resolved to agree that this is a private matter between two providers.
- 11. Multiple discussion with Mitch regarding Digital Equity.
- 12. Crystal Lake signed Bilateral agreement and allocated ARPA funds to CCC. Waiting for legal review of agreement.

WEB / messaging update: Web site development is moving along nicely.

Speed Verification requirements: Feds released testing to start 2025 and in production 2026.

Human Resources/Contractors: Continue to adjust operations to increase efficiency.

Other actionable items

- 1. Next on steps is Bilateral agreements for Joyfield, Homestead, and Village of Frankfort.
- 2. Beginning to load data for BDC reporting.

Kind Regards - Tim Maylone - CEO and Managing Member, Cherry Capital Connection, LLC

Flow of web site logic:

CRM will have all the addresses of the households to be passed over the next 4 years.

Assumptions when accessing cccfiber.com

1. A map showing areas to be developed is presented to the customer.

CCC will make changes to areas as required.

First step:

Customers offer their address.

Number, street, city, state zip code (state is always MI)

Decision tree:

If the address is known (CRM) a pin will appear on the map.

Then we will ask for name, phone number, and e-mail address.

If the status is "planned": Present a message something like "great you are in our database and service is planned".

If their status is "Pass-Only", "NOGO", "Signed-Up", "White-Flagged", "Drop-Installed", "Splice", or "Waiting for Fiber Install": Present a message something like "Great contact our office and we can get you connected in less than 10 days or based on resources may require 4-5 week.

If their status is "Current": Present a message something like "You address is either active or can be made active – Please call our office". We assume it may be a new owner for the address and they do not know they have fiber.

If the information is not known to Azotel

And the address is in a township and county we are constructing.

Retain address, get name, phone, and email address.

Based on Township and County we will provide a rough estimate of where we are in the construction process, and we will research why their address was not in our database.

And the address is not in a township and county we are not constructing in,

We will provide a message nice message that says please check back later.

We will provide status updates along the route.

By County, Township then roadway