

PERMIT # _____

MIDVALE CITY ROW ENCROACHMENT PERMIT

MIDVALE CITY ENGINEERING DIVISION
7505 SOUTH HOLDEN STREET
MIDVALE, UT 84047
801-567-7213

For inspections call 801-381-7869

FEE: _____ **DATE:** _____

\$250 Base Fee

Plus: \$0.50/sf for excavation in new road or newly rebuilt/overlaid < 5 years old

\$0.25/sf for all other roads, concrete surfaces, or unpaved areas

\$0.50/lf of boring

PERMITTEE: _____

(COMPANY NAME OR CONTRACTOR)

JOB SITE FOREMAN/SUPERINTENDENT _____

(NAME)

24 HOUR PHONE NUMBERS _____

(OFFICE, HOME, MOBILE, ETC.)

COMPANY ADDRESS: _____

UTAH CONTRACTORS LICENSE NUMBER: _____

PROOF OF LIABILITY INSURANCE COVERAGE ON FILE WITH CITY: _____

LICENSE AND PERMIT BOND (\$5,000 FOR TWO YEAR PERIOD): _____

TRAFFIC CONTROL PLAN SUBMITTED: _____

PURPOSE OF WORK: _____

ESTIMATED SIZE OF EXCAVATION: _____

NUMBER AND SIZE OF BORE PITS: _____

LENGTH OF BORING: _____

START DATE OF WORK: _____ **END DATE:** _____

EXACT LOCATION(S) OF WORK: _____

MIDVALE CITY CORPORATION HEREBY GRANTS PERMITTEE PERMISSION TO ENTER UPON AND WORK WITHIN THE PUBLIC RIGHT OF WAY AT THE ABOVE LOCATION(S) ONLY. ALL WORK MUST BE IN ACCORDANCE WITH MIDVALE CITY STANDARDS, "MUTCD" STANDARDS FOR TRAFFIC CONTROL, APPLICABLE SAFETY STANDARDS, AND THE FOLLOWING SPECIAL REQUIREMENTS AND PROVISIONS:

1. NO EXCAVATION WILL BE LEFT OPEN LONGER THAN 24 HOURS WITHOUT EXPRESS PERMISSION IN WRITING FROM THE ENGINEERING DIVISION.
2. THE ROAD SURFACE MUST BE RESTORED TO A SATISFACTORY CONDITION WITHIN 72 HOURS OF INITIAL OPENING.
3. SAND BACKFILL WILL BE INSTALLED IN LIFTS NOT TO EXCEED 12" IN ALL EXCAVATED AREAS TO WITHIN 16 INCHES OF THE SURFACE AND COMPACTED TO 95% COMPACTION.
4. TOP 16 INCHES OF EXCAVATION WILL CONSIST OF 12" OF STATE SPEC ROADBASE AND 4" OF ASPHALT COMPACTED TO 96% COMPACTION.
5. TACK COATING IS REQUIRED ON ALL REPAIR EDGES.
6. PROVISIONS MUST BE MADE FOR THE SAFE AND CONVENIENT PASSAGE OF NORMAL PEDESTRIAN AND VEHICULAR TRAFFIC AT ALL TIMES. (REFER TO MUTCD STANDARDS)
7. ALL EXISTING PAVEMENT AND CONCRETE STRUCTURES WILL BE SAWCUT BEFORE EXCAVATION AND A STRAIGHT EDGE WILL BE MAINTAINED.
8. EXCAVATION SHALL BE DONE WITH ADEQUATE CARE SO AS TO LOCATE AND PROTECT ANY AND ALL UTILITIES OR IMPROVEMENTS. ANY EXISTING DAMAGE FOUND BY THE CONTRACTOR WITHIN 10 FEET OF THE EXCAVATION WILL BE BROUGHT TO THE ATTENTION OF THE CITY'S INSPECTOR FOR VERIFICATION. FAILURE TO DO SO COULD RESULT IN REPAIR OR REPLACEMENT BY PERMITTEE.
9. IN COLD WEATHER CONDITIONS, TEMPORARY "COLD PROCESS" ASPHALT MIX SHALL BE PLACED TO RESTORE ROADWAY SURFACE. SUCH TEMPORARY PATCHES SHALL BE REMOVED AND REPLACED WITH APPROVED HMA AS SOON AS WEATHER CONDITIONS PERMIT.
10. CUTS IN ROADWAYS THAT HAVE BEEN REBUILT OR HAVE HAD AN ASPHALT OVERLAY WITHIN THE PAST FIVE YEARS FROM THE DATE OF THE PERMIT SHALL COMPLY WITH THE TRENCH SECTION SHOWN ON SHEET 6 OF MIDVALE CITY'S STANDARD CONSTRUCTION DETAILS, WHICH INCLUDES FLOWABLE FILL BETWEEN THE PIPE BEDDING MATERIAL AND THE ROADBASE. SEE CITY ENGINEER OR ENGINEERING MANAGER FOR THOSE ROADS THAT MEET THIS CONDITION.
11. ROAD CUTS IN AREAS WEST OF INTERSTATE 15 MAY BE REQUIRED TO MEET ADDITIONAL CONDITIONS. SEE CITY ENGINEER FOR ADDITIONAL REQUIREMENTS.
12. **24 HOUR NOTICE IS REQUIRED FOR ANY INSPECTIONS. CALL 801-381-7869 TO SCHEDULE INSPECTIONS.**
13. MUST COMPLY WITH MIDVALE CITY'S STORM WATER MANAGEMENT PLAN.
14. FAILURE TO START WORK WITHIN THE SPECIFIED TIME FRAME WILL NULLIFY THIS PERMIT.
15. WITH A WRITTEN REQUEST TO, AND APPROVAL FROM THE CITY ENGINEER, PERMIT FEES AND REQUIREMENTS MAY BE WAIVED FOR HOME OWNERS INSTALLING, REPLACING OR MAINTAINING LESS THAN 500 SQUARE FEET OR LESS THAN ONE HUNDRED LINEAR FEET OF SIDEWALK, CURB & GUTTER, OR DRIVE APPROACH ALONG THE FRONTAGE OF THEIR PROPERTY, AS LONG AS THEY RESIDE AT THE PROPERTY IN QUESTION. INFORMATION REGARDING THE EXPERIENCE AND COMPETENCY OF PERSONS PERFORMING THE WORK MAY ALSO BE REQUIRED.
16. IF WORK IS TO BE SUSPENDED FOR LONGER THAN 10 (TEN) WORKING DAYS, ALL WORK SITES WILL BE RESTORED AND CLEANED TO PRE-WORK CONDITIONS, ALL ASPHALT AND CONCRETE PATCHING COMPLETED, AND ALL TRAFFIC CONTROL REMOVED. FAILURE TO DO SO WILL RESULT IN THE DENIAL OF FUTURE PERMITS AND THE REIMBURSEMENT TO THE CITY FOR ITS ACTIONS TO CLEAN AND RESTORE THE WORK SITES EITHER THROUGH PERMITTEES BOND OR DIRECT BILLING TO PERMITEE.
17. IMPENDING SEVERE WEATHER OR OTHER CONDITIONS, I.E. HEAVY RAIN OR SNOW FALL PREDICTED, OTHER CONSTRUCTION ACTIVITIES IN THE AREA, OR OTHER EVENTS MAY RESULT IN A DELAY OF PERMIT APPROVAL UNTIL CONDITIONS HAVE IMPROVED.
18. PERMITTEE MUST GET INSPECTORS SIGNATURE TO CLOSE OUT THIS PERMIT.
19. SHOULD METAL PLATES BE USED TO COVER OPEN EXCAVATIONS FOR LONGER THAN 48 HOURS, THEY WILL NEED TO BE MILLED IN PLACE SO THAT THEY FIT FLUSH WITH THE ASPHALT SURFACE. IF THAT IS NOT POSSIBLE, THEN THE EDGES OF THE PLATES WILL NEED TO BE ASPHALTED IN.
20. FAILURE TO MEET ALL THE ABOVE CONDITIONS WILL RESULT IN DENIAL OF FUTURE PERMITS.

PERMIT EXPIRES ON END DATE NOTED ABOVE!!

PERMIT # _____

I HAVE READ AND UNDERSTAND THE TERMS OF THIS PERMIT AND AGREE TO BE BOUND THERETO:

SIGNED _____ DATE: _____
PERMITTEE

APPROVAL _____ DATE: _____
CITY ENGINEER

FINAL INSPECTION _____ DATE: _____
INSPECTOR