the city of Doraville

DIVERSITY | VITALITY | COMMUNITY

STAFF REPORT **FEBRUARY 26, 2010**

TO: HONORABLE MAYOR & COUNCIL

FROM: LUKE HOWE, ASSISTANT TO THE MAYOR

RE: GRANTS UPDATE

PROJECT: CENTRAL AVENUE SIDEWALK

FUNDS: $230,000 (CDBG-R)

STATUS: SURVEY COMPLETED, SITE PLAN IS 30% COMPLETED

Our goal is to have the construction plans and bid documents ready for the County and Council's review by March 31st.

SCHEDULE (Tentative)**:**

Assuming there will be no right of way acquisition required (currently it looks like we will not need any) and no utility relocations, we are looking at the following schedule:

- Submit final plans and bid documents to DeKalb/Council for final approval: Complete by March 31st
- DeKalb/ Doraville review documents: Complete by April 7th
- Should there be no changes to documents needed, Advertise in paper by mid April
- Bid opening: mid May
- Execute contract documents: Complete by mid June
- Begin Construction: No later than July 1st
- End Construction (assuming 60 days for construction): September 1st
- Close out project: Complete by October 1st

PROJECT: NEW PEACHTREE/ PARK CORRIDOR IMPROVEMENTS

FUNDS: $700,000 (MARTA OFFSET)

STATUS: GRANT AWARDED, MARTA IS REVIEWING CONTRACT

SCHEDULE (Tentative):

Surveying, site planning and the demolition and installation of existing Park Avenue sidewalk (Police Department curb cut to New Peachtree Road intersection) by December 31, 2010.

PROJECT: LCI STUDY

FUNDS: $100,000 (ARC)

STATUS: AWARDED

SCHEDULE:

Staff expects effectuated contract with ARC by mid-April. RFPs for consultant expected to go out late April with selections by June. Plan completed by December.

PROJECT: LED LIGHTING RETROFITTING OF COMMUNITY FACILITIES

FUNDS: $300,000 (U.S. DEPARTMENT OF ENERGY)

STATUS: APPLICATION PENDING

SCHEDULE:

Project selections expected by April.